

## Current Status October 2019

- \ **Development Application** – Submitted August, anticipate approval November 2019. Only Health approval outstanding.
- \ **Tender Documents** – Issued to open tender on CoC platform.
- \ **Pre-Tender Estimate** – Issued by the QS. Revision of document expected 25/10.
- \ **Contractor Compulsory Site Visits** – Completed on 10 October 2019.
- \ **Development Application** – Submitted August, anticipate approval November 2019. Only Health approval outstanding.

## Next Month

In the next period, the following activities are planned:

- \ **Tender Submission** – Open tender process managed by City. Tenders scheduled to close 31<sup>st</sup> October 2019
- \ **Stakeholder Meeting** – Stakeholder meetings to discuss staging and methodology of delivery following tender close.
- \ **Tender selection Committee** – Will be meeting to decide on tender submissions from building contractors

## Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Complete
Documentation Completion	4	September 2019	Complete
Tender Issue	5	October 2019	Complete
Tender Award	6	December 2019	Forecast
Construction Commencement	7	January 2020	Forecast
Practical Completion	8	February 2021	Forecast