

Current Status January 2020

- \ **Development Application** – Approved December 2019.
- \ **Department of Health Approval** – Approved December 2019.
- \ **Tender** – Complete. Contract awarded to BE Projects Pty Ltd. Pre-start meeting held January 2020.
- \ **Stakeholder meeting** – Ongoing liaison occurring with stakeholders to finalise finishes ready for issue of construction drawings to contractor in January.

Next Month

In the next period, the following activities are planned:

- \ **Construction** –
 - Tree removal works by City of Cockburn
 - Contractor to mobilise to site early February.
- \ **Management Plans** prepared by contractor and reviewed by Superintendent.
- \ **Risk workshop** to be held with full design and contract team.
- \ **Site Meetings** – ongoing fortnightly meetings with contractor.
- \ **Stakeholder Communication** –
 - Pre start meeting with stakeholders to outline construction methodology, programme and preparation requirements for users.
 - Ongoing communication with User Group's to outline the contractor programme and methodology for delivery of the new works.
 - Two weekly 'look aheads' to be distributed to stakeholders once construction commences.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Complete
Documentation Completion	4	September 2019	Complete
Tender Issue	5	October 2019	Complete
Tender Award	6	December 2019	Complete
Construction Commencement	7	January 2020	Forecast
Practical Completion	8	February 2021	Forecast

We note the above programme now reflects the contractor's tendered programme.