

Current Status November 2019

- \ **Development Application** – Submitted August, anticipate approval November 2019.
- \ **Department of Health Approval** – Submitted November, anticipate approval December 2019.
- \ **Tender Assessment** – Tenders have been received and assessed by the panel. A recommendation has been passed on for council endorsement at the December meeting.
- \ **Stakeholder meeting** – A stakeholder meeting was held to present the finishes schedules to the user groups. Comments were received and to be actioned by the Project Team.

Next Month

In the next period, the following activities are planned:

- \ **Tender Award** – Once Council endorses the recommendation, contract documents will be issue to the successful contractor and preparations will begin in the new year for mobilisation to site.
- \ **Stakeholder Correspondence** – Stakeholder feedback was received in regards to finishes. Comments will now be addressed and user groups will be re engaged once changes are finalised and approved by the City.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Complete
Documentation Completion	4	September 2019	Complete
Tender Issue	5	October 2019	Complete
Tender Award	6	December 2019	Forecast
Construction Commencement	7	January 2020	Forecast
Practical Completion	8	February 2021	Forecast

We note the above programme does not reflect the contractor's tendered programmes. These remain confidential. The programme will be updated once a successful tenderer has been declared.