

Current Status July 2019

- \ **Schematic Gateway Report** – Schematic Design report completed based on feedback from User Groups.
- \ **User Groups** – Update of project progress and design status presented to user groups. Individual User Group consultations ongoing.
- \ **Detailed Design** – On track for completion 13 August 2019. Value Engineering ongoing to ensure project can be delivered within the available budget. Bushfire Plan prepared for inclusion with Development Application.
- \ **Site Investigations** – Geotechnical testing on site end July.
- \ **Development Application** – Submission early August.

Next Month

In the next period, the following activities are planned:

- \ **Detailed Design** – Completed and Gateway submission to City of Cockburn for approval. Consultants to progress documentation for tender in September 2019.
- \ **Stakeholder Meeting** – August stakeholder meeting to be coordinated to present update on the DD report to the user representatives, bushfire plan, public art and sewerage solutions.
- \ **Design Coordination** – Fortnightly Design Coordination meetings ongoing.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Forecast
Documentation Completion	4	September 2019	Forecast
Tender Issue	-	September 2019	Forecast
Tender Award	5	November 2019	Forecast
Construction Commencement	6	November 2019	Forecast
Practical Completion	7	December 2020	Forecast