

Current Status June 2019

- \ **Schematic Gateway Report** – Schematic Design report completed and submitted to the City for consideration.
- \ **Design Progression** – Schematic Design now complete. Value Engineering ongoing to ensure project can be delivered within the available budget.
- \

Next Month

In the next period, the following activities are planned:

- \ **Investigatory works on site** – geotechnical investigations to be carried out to help inform the detailed design.
- \ **Design Progression** – Consultants to continue to progress their respective designs, requesting any information from the City or User's as required.
- \ **Stakeholder Meeting** – July meeting to be coordinated to present the SD report to the user representatives
- \ **Design Coordination** – Fortnightly Design Coordination meetings ongoing.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Active
DA Submission	-	July 2019	Forecast
Design Development Endorsement	3	August 2019	Forecast
Documentation Completion	4	September 2019	Forecast
Tender Issue	-	September 2019	Forecast
Tender Award	5	November 2019	Forecast
Construction Commencement	6	November 2019	Forecast
Practical Completion	7	December 2020	Forecast