

Current Status September 2019

- \ **Detailed Design Gateway Report** – Detailed Design report completed based on feedback from User Groups.
- \ **User Groups** – Update of project progress and design status presented to joint user group meeting. Individual group meetings held over period.
- \ **Tender Documents** – Completed for release 2 October 2019.
- \ **Site Investigations** – Completed
- \ **Development Application** – Submitted August, anticipate approval November 2019.

Next Month

In the next period, the following activities are planned:

- \ **Tender Issue** – Open tender process managed by City. Tenders scheduled to close 31st October 2019
- \ **Stakeholder Meeting** – Stakeholder meetings to discuss staging and methodology of delivery following tender close.
- \ **Design Coordination** – Fortnightly Design Coordination meetings ongoing.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Complete
Documentation Completion	4	September 2019	Complete
Tender Issue	5	October 2019	Forecast
Tender Award	6	December 2019	Forecast
Construction Commencement	7	January 2020	Forecast
Practical Completion	8	February 2021	Forecast