

Current Status August 2019

- \ **Detailed Design Gateway Report** – Detailed Design report completed based on feedback from User Groups.
- \ **User Groups** – Update of project progress and design status presented to user groups. Individual User Group consultations ongoing.
- \ **Tender Documents** – On track for completion end September with tender release October 2019. Value Engineering ongoing to ensure project can be delivered within the available budget.
- \ **Site Investigations** – Geotechnical testing completed. Project team inspections ongoing.
- \ **Development Application** – Submitted August, anticipate approval November 2019.

Next Month

In the next period, the following activities are planned:

- \ **Tender documents** – Completed and Gateway submission to City of Cockburn for approval along with pre tender estimate.
- \ **Stakeholder Meeting** – September stakeholder meeting to be coordinated to present the DD report to the user representatives.
- \ **Design Coordination** – Fortnightly Design Coordination meetings ongoing.

Programme

Milestone	Gateway	Current Forecast	Status
Concept Design Endorsement	1	April 2019	Complete
Schematic Design Endorsement	2	July 2019	Complete
DA Submission	-	August 2019	Complete
Design Development Endorsement	3	August 2019	Forecast
Documentation Completion	4	September 2019	Forecast
Tender Issue	-	October 2019	Forecast
Tender Award	5	November 2019	Forecast
Construction Commencement	6	November 2019	Forecast
Practical Completion	7	December 2020	Forecast